RUDRAPRASAD CONSULTANTS
Structural Engineers, Architects &
Project Management Consultants

To,

Date: 3-09-2019

ASSISTANT EXECUTIVE ENGINEER
PROJECT YELAHANKA SUB DIVISION
BBMP
BANGALORE

Dear Sir,

Sub: M/s. Rudraprasad Consultants Services for the work of **CONSTRUCTION OF INDOOR STADIUM WITH ALL AMENITIES AT SAHAKARNAGAR IN WARD NO.08 KODIGEHALLI, KODIGEHALLI SUB DIVISION.**

Ref: 1. Work Order No: EE(Project)/ynk Zone/WO/114/2017-18
2. Iob Code: 008-16-000036

We are here with forwarding to Sri Abbu Sambasiva Reddy #1-B-3,Sree Arcade Layout 4th Block,DB sandra,Vidyaranyapura,Bangalore-560097. Second and Part Bill duly verified and certified that the work is satisfactory and for a Gross Value of Rs. 89,52,672/- (Rs.Eighty Nine Lakhs Fifty Two Thousand Six Hundred and Seventy Two Rupees Only). First and Part bill for Rs. 1,63,94,860/- were previously submitted & the total bill amount submitted till date being Rs. 2,53,47,532/-(Rs.Two Crore Fifty Three lakhs Fourty Seven Thousand Five Hundred and Thirty Two Only).

Thanking you,

Yours faithfully,

For Rudraprasad Consultants

RUDRAPRASAD CONSULTANTS BANGALORE

R. KARTHIK RECHAN B.E, M.S (U.S.A)
AUTHORIZED SIGNATORY
RUDRAPRASAD CONSULTANTS

#3, 7th Main Malleswaram, Bangalore – 560003
Telefax: 9180 23444801, Mobile: 91 9972924526
Web: www.arkengineers.com e-mail: rechan6630@yahoo.co.in

RUDRAPRASAD CONSULTANTS
Structural Engineers, Architects &
Project Management Consultants

NAME OF WORK:- CONSTRUCTION OF INDOOR STADIUM WITH ALL AMENITIES AT SAHAKARNAGAR IN WARD NO.08 KODIGEHALLI, KODIGEHALLI SUB DIVISION

Name of Client	:	EXECUTIVE ENGINEER, PROJECT DIVISION, YELAHANKA ZONE,BBMP, BANGALORE
Contractor/ Agency:		Sri Abbu Sambasiva Reddy #1-B-3,Sree Arcade Layout 4th Block,DB sandra,Vidyaranyapura,Bangalore-560097
Tender Contract Price		Rs.6,55,28,471/-
Date Of Inspection :		03-09-19
Status Of Bill	:	Second & Part Bill
In the Presence of :		a) Assistant Engineer Project Sub division, BBMP, Bangalore b) R. Karthik Rechan, Partner, M/S RUDRAPRASAD CONSULTANTS, BANGALORE

PMC COMPLIANCE REPORT		
Sl. No.	**Description of work**	**Comments/Observations**
4	Providing and laying in position plain cement concrete of mix 1:4:8(M7.5)with OPC cement @ 180kgs, with 40mm and down size graded granite metal coarse aggregates @0.85cum and fine aggregtes @ 0.57cum machine mixed, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation including cost of all materials, labour, HOM of machinery, curing complete as per specifications and as per directions of Engineer in charge of the work	Work done upto the Billed Quantity and the Quality is satisfactory

RUDRAPRASAD CONSULTANTS BANGALORE

#3, 7th Main Malleswaram, Bangalore – 560003
Telefax: 9180 23444801, Mobile: 91 9972924526
Web: www.arkengineers.com e-mail: rechan6630@yahoo.co.in

11	Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for vertical surface such as walls at any thickness , including attached pilasters, buttresses, plinth and string courses cost of all materials, labour complete as per specificaitons and as per directions of Engineer in charge of the work	Work done upto the Billed Quantity and the Quality is satisfactory
12	Providing and removing centering, shuttering, strutting, propping etc., for columns, pillars, piers, abutments, post and struts, square / rectangular / polygon in plan including cost of all materials, labour complete as per specificaiton and as per directions of Engineer in charge of the work (Ground Floor)	Work done upto the Billed Quantity and the Quality is satisfactory
16	Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for flat surface such as suspended floors, roofs, landings, balconies and likes, thickness upto 200 mm including cost of all materials, labour complete as per specificaiton and as per directions of Engineer in charge of the work (Ground Floor)	Work done upto the Billed Quantity and the Quality is satisfactory

#3, 7th Main Malleswaram, Bangalore – 560003
Telefax: 9180 23444801, Mobile: 91 9972924526
Web: www.arkengineers.com e-mail: rechan6630@yahoo.co.in

20	Providing and removing centering, shuttering, strutting, propping etc., for edges of slabs and breaks in floors including cost of all materials,labour complete as per specifications and as per directions of Engineer in charge of the work (Ground Floor)	Work done upto the Billed Quantity and the Quality is satisfactory
24	Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for sides and soffits of beams, beam haunchings, cantilever girders, bressumers and lintels not exceeding 1m in depth including cost of all materials, labour complete as per specificaitons and as per directions of Engineer in charge of the work (Ground Floor)	Work done upto the Billed Quantity and the Quality is satisfactory
28	Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for Stairs (excluding landing) except spiral staircase including cost of all materials, labour complete as per specificaiton and as per directions of Engineer in charge of the work (Ground Floor)	Work done upto the Billed Quantity and the Quality is satisfactory
31	Providing and removing centering, shuttering, strutting, propping etc., for chajjas, corbels etc. , including edges including cost of all materials, labour complete as per specificaiton and as per directions of Engineer in charge of the work (Ground Floor)	Work done upto the Billed Quantity and the Quality is satisfactory

RUDRAPRASAD CONSULTANTS BANGALORE

#3, 7th Main Malleswaram, Bangalore – 560003
Telefax: 9180 23444801, Mobile: 91 9972924526
Web: www.arkengineers.com e-mail: rechan6630@yahoo.co.in

35	Providing and laying in position reinforced cementconcrete of design mix M25 with OPC cement @ 340kgs, with 20mm and down size graded granite metal coarse aggregates @0.70cum andfine aggregtes @ 0.47cum,with superplastisiser @3lts confirming to IS 9103-1999 Reaffirmed-2008, machine mixed, concrete laid in layers not exceeding 15 cms thick,vibrated fo all works in ground Floor level for roof slabs ,staircase, lintels , beams, retaining walls ,return wall, walls (an thivck ness) including attached plasters ,columns, pillars,posts,struts.butters,string or lacing courses ,parapets,coping,bed blocks,anchor blocks ,plain window cills,fillets including cost of all materials, labour,HOM of machinery, curing, complete as per specifications and as per directions of Engineer in charge of the work (Ground Floor).	Work done upto the Billed Quantity and the Quality is satisfactory
39	Providing and laying cement concrete using 20 mm and down size granite coarse aggregates and fine aggregates of ready mixed concrete (RMC) for R.C.C works laid in 15 cms thick layers and well compacted vibrating, curing, finishing with necessary cement mortar,with all lead and lifts etc., complete (exclusive of cost of steel and fabrication charges) Ready mixed cement for concrete for beams,staircase,and roof with M-25	Work done upto the Billed Quantity and the Quality is satisfactory

RUDRAPRASAD CONSULTANTS BANGALORE

40	Providing and laying in position reinforced cement concrete of design mix M20 with OPC cement @ 27.20kgs, with 12mm and down size graded granite metal coarse aggregates @0.5865cum and fine aggregtes @ 0.391cum, with superplastisiser @0.225lts, machine mixed, well compacted for plain chajja of 8.5 cms. average thickness, upto First Floor level, including cost of all materials, labour, HOM of machinery, finishing, curing, complete as per specifications and as per directions of Engineer in charge of the work (Ground Floor)	Work done upto the Billed Quantity and the Quality is satisfactory
45	Providing T.M.T bars Fe 500 steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM of machinery complete as per specifications and as per directions of Engineer in charge of the work (Ground Floor)	Work done upto the Billed Quantity and the Quality is satisfactory

RUDRAPRASAD CONSULTANTS BANGALORE

	Providing and constructing load bearing wall with precast solid concrete blocks of size 400X200X200mm having block density not less than 1800kg/m3 having a minimum average compressive strength 5.0N/mm2 confirming to IS 2185 (part 1) -2005 and constructed with cement mortar 1:4as per IS 2572:2005 including cost of materials, labour charges, scaffolding, curing, hire charges of machinaries etc., complete as per specifications and as per directions of Engineer in charge of the work (Ground Floor)	Work done upto the Billed Quantity and the Quality is satisfactory

RUDRAPRASAD CONSULTANTS BANGALORE

#3, 7th Main Malleswaram, Bangalore – 560003
Telefax: 9180 23444801, Mobile: 91 9972924526
Web: www.arkengineers.com e-mail: rechan6630@yahoo.co.in